# COMPLETION REPORT

| | | | |
|---|---|---|---|
| 1 | Name of work | | **Providing Approach road and Protecting Grill works to Indira Canteen in ward no 15** |
| 2 | Sanctioned estimate No.& date | | **EE/DD/TS /15/2017-18** dt. 12/06/17 |
| 3 | Head of Account which is Chargeable | | **P 3106** |
| 4 | Entrustment order No. & Date | | **EE/DD/WO/** |
| 5 | Time stipulated for completion of the work. | | — |
| 6 | Name of the Contractor | | **Sriramareddy** |
| 7 | Delay in execution of work | | - |
| 8 | Measurements recorded in | MB No. | 848/13-14 |
| | | Page No. | 84794 to 84795/2 |
| 9 | Check measurement of the Asst. Executive Engineer/Executive Engineer on..... | MB No. | 848/13-14 |
| | | Page No. | 84794 to 84795/2 |
| 10 | Name of the Officer/official in charge of the work | Assistant Engineer | D. S. Manjunath |
| | | Assistant Executive Engineer | **Shivakumar Wadeyar** |

| Sanctioned estimate Amount | Amount claims as per actually viz.,as per bill | Difference | | Remarks |
|---|---|---|---|---|
| | | Excess | Savings | |
| 300000.00 | **296070.00** | - | 3930.00 | - |

1 Certified that the above work has been completed with in the stipulated time noted in the work order.
2 Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3 Certified that the above work has been executed by the contractor Satisfactory in accordance with the specification as embodied in the agreement.

Asst.Engineer
Ward No.15

Assistant Executive Engineer
Dasarahalli Sub Division
BBMP

Scanned by CamScanner